TEJUS
CONSULTANTS

Name of the work: Special Repair to School Building and Gymnasium Building and with Gym Equipments at Siddarta Nagar in Ward mo 16, Providing Play Equipments (out Door Gym) in Jalahaali Govt School in Ward no 16 and Providing Play Equipments (out Door Gym) in JP Park inside in Ward no 17.

Contractor/Agency : M/s. K Damodar & Co.

Name of the Client : BBMP

Tender Cost : 2.117Crore

Status of Bill : 3rd and Part Bill.

In the Presence of : (a) Mr. Ramesh B
Assistant Engineer, BBMP, Bangalore.
(b) Mr. Nagesh S K
Assistant Executive Engineer,BBMP,Bangalore
(c) Mahesh Konasakompi (Site Engineer)
Tejus Consultants.

| Item No | Description | Comments/observation |
|---|---|---|
| 46.00 | Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. | Work done up to the billed quantity and quality is satisfactory |
| 47.00 | Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220 Kgs with 20mm and down size graded granite metal of coarse aggregates @ 0.84 cum and fine aggregates @ 0.56 cum machine mixed, concrete laid in layers not exceeding 15cms thick, well compacted in foundation, plinth and cills including cost of all materials, labour, HOM of machinery, curing complete as per Specification | Work done up to the billed quantity and quality is satisfactory |
| 48.00 | Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., including smooth finish in CM 1:3, with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) Ready mixed Cement concrete for Beams, Column, Staircase and Roof with M-20 | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

| | | |
|---|---|---|
| 50.00 | Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with C.M. 1:3 plastering and finishing, cutting including form work, curing including cost of all materials, labour, hire charges of machinery, loading and unloading, transportation etc., complete | Work done up to the billed quantity and quality is satisfactory |
| 51.00 | Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications | Work done up to the billed quantity and quality is satisfactory |
| 52.00 | SUPPLYING AND FIXING OF LEG PRESS DOUBLE OF SAFE AREA : 2.8MTR X 1.5MTR, CENTER PIPE : 100 NB GI B-CLASS PIPE, SEAT FRAME : 32 NB GI B-CLASS Pipe, BLOCK REST : LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN: Seamless Pipe & Round Bar, BEARINGS : PREMENENT SEALED OF REPUTED MAKE (FAG/SKF), STOPER : PU ROD, NUT BLOTS CAP: Nylon 66 Injection Moulded, NUT BOLTS : HIGH TENSILE STELL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER IN CHARGE OF THE WORK. | Work done up to the billed quantity and quality is satisfactory |
| 53.00 | SUPPLYING AND FIXING OF FUN WALKER DOUBLE OF SAFE AEA : 3MTR X 2MTR, MAIN FRAME : 100 NB GI B-Class Pipe, LEG FRAME:32 NB GI B-CLASS Pipe, HANDLE FRAME :25 NB GI B- CLASS Pipe, FOOT REST: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLT CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |
| 54.00 | SUPPLYING AND FIXING OF PENDULUM DOUBLE OF SAFE AEA : 2.5MTR X 1MTR, MAIN FRAME : 100 NB GI B-Class Pipe, LEG FRAME:40 NB GI B-CLASS Pipe, HANDLE FRAME :25 NB GI B- CLASS Pipe, SEAT: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

| | | |
|---|---|---|
| 55.00 | SUPPLYING AND FIXING OF SHOULDER PRESS DOUBLE OF SAFE AEA : 4MTR X 2.5MTR OF CENTRE PIPE: 100 NB GI B-Class Pipe, SEAT FRAME : 32 NB GI B-Class Pipe, HANDLE FRAME:32 NB & 15 NB GI B-CLASS Pipe, Handle Cover : TPEE Injection Moulded, SEAT REST: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, NUT BOLT CAP : Nylon 66 Injection Moulded, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |
| 56.00 | SUPPLYING AND FIXING OF CYCLE TWO WAY OF SAFE AEA : 2.5MTR X 1MTR, MAIN FRAME : 100 NB GI B-Class Pipe, ARM FRAME:40 NB GI B-CLASS Pipe, HANDLE FRAME :20 NB GI B-CLASS Pipe, SEAT: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |
| 57.00 | SUPPLYING AND FIXING OF TAI CHI SPINNER DOUBLE OF SAFE AEA : 2MTR DIA, MAIN FRAME : 100 NB GI B-Class Pipe, HANDLE FRAME:32 NB GI B-CLASS Pipe, SPINNING RING: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |
| 58.00 | SUPPLYING AND FIXING OF TWISTER THREE WAY OF SAFE AEA : 2.5 MTR DIA, MAIN FRAME : 100 NB GI B-Class Pipe, ARM FRAME:32 NB GI B- CLASS Pipe, HANDLE FRAME:20 NB GI B-CLASS Pipe, TWISTER DISC: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

| | | |
|---|---|---|
| 59.00 | SUPPLYING AND FIXING OF CHEST PRESS DOUBLE OF SAFE AEA : 4MTR X 2.5MTR OF CENTRE PIPE: 100 NB GI B-Class Pipe, SEAT FRAME : 32 NB GI B-Class Pipe, HANDLE FRAME:32 NB & 15 NB GI B-CLASS Pipe, Handle Cover : TPEE Injection Moulded, SEAT REST: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS CAP : Nylon 66 Injection Moulded, NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |
| 60.00 | SUPPLYING AND FIXING OF FUN ROVER OF SAFE AEA : 2.5MTR X 1.5MTR, MAIN FRAME : 80 NB GI B-Class Pipe, SEAT FRAME:80 NB GI B-CLASS Pipe, HANDLE FRAME: 32NB GI B-CLASS PIPE, SEAT: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |
| 61.00 | SUPPLYING AND FIXING OF FUN RIDER OF SAFE AEA : 2.5MTR X 1.5MTR, MAIN FRAME : 80 NB GI B-Class Pipe, SEAT FRAME:80 NB GI B-CLASS Pipe, HANDLE FRAME: 32NB GI B-CLASS PIPE, SEAT: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |
| 62.00 | SUPPLYING AND FIXING OF STEP TRAINER OF SAFE AEA : 3MTR X 1.5MTR, MAIN FRAME : 100 NB GI B-Class Pipe, BOTTOM FRAME:40 NB GI B-CLASS Pipe, HANDLE FRAME: 32NB &15 NB GI B- CLASS PIPE, Handle Cover: TPEE Injection Moulded, FOOTREST: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, NUT BOLTS CAP : Nylon 66 Injection Moulded, BEARINGS: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike

| | | |
|---|---|---|
| 63.00 | SUPPLYING AND FIXING OF ROLLING BARREL DOUBLE OF SAFE AEA : 2.8MTR X 1.5MTR OF CENTRE PIPE: 100 NB GI B-Class Pipe, SEAT FRAME : 32 NB GI B-Class Pipe, BACK REST: LLDP Plastic, SEAT REST: LLDP Plastic, FOOT REST: LLDP Plastic, PIPE CAP : Nylon 66 Injection Moulded, BEARING CAP : Nylon 66 Injection Moulded, BEARING HOUSING AND PIN : SEAMELESS Pipe & Round Bar, BEARING: PERMANANT SEALED OF REPUTED MAKE (FAG/SKF), NUT BOLTS CAP : Nylon 66 Injection Moulded, NUT BOLTS : HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT : DONE BY PURE POLYURETANE POWDER WITH 70-80 MICRON THICKNESS AS PER ENGINEER INCHARGE OF THE WORK | Work done up to the billed quantity and quality is satisfactory |

TEJUS CONSULTANTS

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Palike